

CAGAYAN DE ORO CITY WATER DISTRICT
Corrales Avenue, Cagayan de Oro City
ENGINEERING DEPARTMENT

COWD PROJECTS as of December 2023 (Meter Stub-out)

No.	PROJECT COST (Php)	WORK ORDER		DESCRIPTION	LOCATION	PROJECT STATUS	TOP NO.	REMARKS	KEY RESULT AREAS
		NO.	DATE						
1	165,359.00	21-078-A	08-Nov-21	Prop. 100mm Pipeline Interconnection with 1-unit 50mm Public Stub-Out	Sibucan, Upper Balulang	0%		not started	1. Transparent, accountable, and participatory governance; 2. Poverty reduction and empowerment of the poor and vulnerable; 3. Rapid, inclusive, and sustained economic growth
2	186,646.00	22-006-F	07-Feb-22	Proposed Installation of 2-units MSO	San Rafael, Kauswagan, CDOC	0%		not started	
3	73,133.00	22-015-F	14-Mar-22	Proposed Installation of 1-unit 50mmØ Public MSO	Camaman-an Elementary School, Camaman-an, CDOC	100%	22-013		
4	32,352.00	22-098-A	14-Oct-22	Prop. Installation of 1 Unit 50mmØ Public Meter Stub-out	Gen. Antonio Luna, Brgy. 27 CDOC	0%		not started	
5	89,590.00	22-102-F	24-Oct-22	Prop. 1 Unit 50mmØ Private Meter Stub-out	Capisnon, Kauswagan CDOC	97%		On-going with the restoration of excavated area.	
6	214,271.00	22-108-F	10-Nov-22	Prop. 8 Units 50mmØ zpublic Meter Stub-out	12th - 31st St. Nazareth CDOC	0%		not started	
7	171,580.00	23-041-F	31-Mar-23	Prop. 3-units 50mmØ MSO	Lower Fil-Chi Reloc, Calaanan, CDOC	100%	24-002	COMPLETED	
8	472,431.00	23-044-F	02-May-23	Prop. Installation of Additional 4 MSO	Ilaya, Balulang, CDOC	0%		not started	
9	48,819.00	23-072-F	28-Jul-23	Prop. Installation of Additional One MSO	Zone 1, Upper Bantiles, Bugo, CDOC	100%		For submission of TOP	
10	30,557.00	23-086-F	08-Sep-23	Prop. 1-unit of 50mmØ MSO	Zone 9J, Amfana, Macanhan, CDOC	0%		not started	
11	108,515.00	23-089-A	21-Sep-23	Prop. Installation of 75mmØ Gate Valve with 1-unit 50mmØ Private Meter Stub-Out	TH Cagayan Mall, Puerto, CDOC	100%		For submission of TOP	
1,593,253.00									

COWD PROJECTS as of December 2023 *(Pipeline Extension, Water Supply System, Pipeline Realignment)*

No.	PROJECT COST (Php)	WORK ORDER		DESCRIPTION	LOCATION	PROJECT STATUS	TOP NO.	REMARKS	KEY RESULT AREAS
		NO.	DATE						
1	1,519,459.00	21-027-A	26-May-21	Proposed 200mm Pipeline Realignment	Bugo (Infront of Del Monte Phils.), CDOC	80%		some existing pipelines were already realign. The realignment will depend on the status of the project of DPWH.	1. Transparent, accountable, and participatory governance; 2. Poverty reduction and empowerment of the poor and vulnerable; 3. Rapid, inclusive, and sustained economic growth; 5. Integrity of the environment and climate change adaptation and mitigation
2	653,384.66	21-073-F	13-Oct-21	Prop. 100mm UPVC Pipeline Extension with 2-units 63mm MSO	Phase 3, Phasco Village, Tablon, CDOC	100%		for submission of TOP documents and for QCC inspection	
3	1,245,171.00	21-077-A	05-Nov-21	Proposed 100mm and 75mm Pipeline Extension with 9-units 50mm MSO	Birhen sa Fatima Landless Asso., Camaman-an, CDOC	70%		on-going pipe laying and installation of MSO	
4	177,241.00	21-083-A	17-Nov-21	Prop. 100mm Pipeline Realignment	Lumbia, CDOC	100%		for submission of TOP documents and for QCC inspection	
5	249,305.00	21-085-A	26-Nov-21	Proposed 200mm Pipeline Rehabilitation	PW#25, Villa Nena Subd., Balulang, CDOC	100%		for submission of TOP documents and for QCC inspection	
6	444,299.00	21-086-A	26-Nov-21	Proposed Realignment of Existing 300mm Steel Pipeline and 150mm UPVC Pipeline	Villa Cristo Rey Subd., Kauswagan, CDOC	0%		not started	
7	479,433.75	21-091-A	29-Dec-21	Proposed 100mm uPVC Pipeline Extension with 2-units 63mm MSO	Upper Palalan, Lumbia, CDOC	0%		not started	
8	60,476.63	21-093-A	29-Dec-21	Proposed 75mm Distribution Pipeline	Purok 10, Baloy, Tablon, CDOC	0%		not started	
9	129,882.00	22-001-A	13-Jan-22	Proposed 75mm Pipeline Interconnection & Installation of 1-unit 50mm Private MSO	Charles Minimart, Bantiles, Bugo, CDOC	100%		for submission of TOP documents	
10	285,113.00	22-002-A	04-Feb-22	Proposed uPVC Pipeline Realignment (150mmØ, 100mmØ & 75mmØ)	St. Michael Rd., NHA, Kauswagan, CDOC	100%		for submission of TOP documents . same with wo 23-071-A	
11	139,369.00	22-007-A	09-Feb-22	Proposed 75mm Pipeline Interconnection & Installation of 1-unit 50mm Private MSO	P-10, Umalag, Baloy, Tablon, CDOC	100%	23-007	COMPLETED	
12	2,429,289.00	22-008-A	09-Feb-22	Proposed 200mmØ Distribution Pipeline with 200mmØ PRV, 150mmØ EMF & 5-units 200mmØ MSO	Promiseland, Macasandig, CDOC	98%		Waiting for the delivery of pressure gauge. If ok, commissioning of electro-magnetic flowmeter will follow.	
13	184,599.00	22-010-A	11-Feb-22	Proposed 200mmØ Pipeline Extension for PW#34	Talangan Reloc Site, Calaanan, CDOC	100%		for submission of TOP documents	

COWD PROJECTS as of December 2023 *(Pipeline Extension, Water Supply System, Pipeline Realignment)*

No.	PROJECT COST (Php)	WORK ORDER		DESCRIPTION	LOCATION	PROJECT STATUS	TOP NO.	REMARKS	KEY RESULT AREAS
		NO.	DATE						
14	123,509.00	22-011-A	16-Feb-22	Prop. 75mmØ BI Pipe Interconnection with 1-unit Private Meter Stub-Out	Villa Ernesto Subd., Gusa, CDOC	0%		not started	1. Transparent, accountable, and participatory governance; 2. Poverty reduction and empowerment of the poor and vulnerable; 3. Rapid, inclusive, and sustained economic growth; 5. Integrity of the environment and climate change adaptation and mitigation
15	509,502.00	22-013-A	10-May-22	Prop. 75mm Interconnection & Distribution Lines	Pimentel st., Rosario Limketkai Ave., Lapasan, CDOC	0%		not started	
16	397,960.00	22-016-A	08-Mar-22	Proposed 100mm Pipeline Realignment	Agora-Osmeña Bridge, Santo Niño, Lapasan, cDOC	100%		for submission of TOP documents	
17	55,900.13	22-017-A	08-Mar-22	Proposed 75mmØ Distribution Line	Corrales Ave., Brgy. 40, CDOC	0%		not started	
18	691,318.00	22-021-A	31-Mar-22	Proposed 400mm Steel & 200mm Steel Pipeline Realignment	Villarin St-Galam st., Carmen, CDOC	100%		for submission of TOP documents	
19	493,230.00	22-026-A	11-Apr-22	Proposed Realignment of Various Pipelines (300mmØ Steel, 150mmØ uPVC & 100mmØ uPVC)	Vamenta-Lirio-Gemilina St., Carmen, CDOC	100%		for submission of TOP documents	
20	79,455.00	22-027-A	10-May-22	Proposed 75mmØ uPVC Pipeline Realignment	Golden 36, CDORSHP-1 Village, Calaanan, Canitoan, CDOC	100%		for submission of TOP documents	
21	299,714.00	22-029-A	11-Apr-22	Proposed 100mmØ Distribution Line with 6-units 50mmØ MSO	Tabok Zone 2, Lower Bulua, CDOC	0%		not started	
22	99,871.00	22-030-A	11-Apr-22	Proposed 75mmØ BI Pipeline with 1-unit 50mmØ MSO	SM Bypass Road, Carmen, CDOC	0%		not started	
23	1,340,574.00	22-031-A	11-Apr-22	Proposed 100mmØ and 75mmØ BI Pipeline Extension with 6-units 50mmØ MSO & 2-units BOV	Villa Cristo Rey Subd., Bonbon, CDOC	0%		not started	
24	174,709.00	22-034-A	01-Jun-22	Proposed 250mmØ Steel Pipeline Realignment	Bulua, CDOC	100%		for submission of TOP documents	
25	386,809.00	22-035-A	31-Mar-22	Proposed 400mmØ Steel Pipeline Realignment	Villarin St., near NIA Office, Carmen, CDOC	100%		for submission of TOP documents	
	41,629.00	22-036-A	28-Apr-22	Proposed Existing 150mm and 100mm Pipeline Interconnection	Cugman, CDOC	0%		waiting for the delivery of the materials	
26	909,345.00	22-040-A	10-May-22	Proposed 300mmØ and 100mmØ Pipeline Realignment	Claro M. Recto Avenue-Osmeña Extension, Lapasan, CDOC	0%		not started	
27	637,820.50	22-041-A	10-May-22	Proposed 75mmØ Distribution Line with 3-units MSO	Elohim Village, Zone 5A, Iponan, CDOC	0%		not started	
28	286,802.50	22-042-A	10-May-22	Prop. 75mm Distribution Line with 1 Unit 50mm MSO	Kamuning St., Carmen, CDOC	0%		not started	

COWD PROJECTS as of December 2023 *(Pipeline Extension, Water Supply System, Pipeline Realignment)*

No.	PROJECT COST (Php)	WORK ORDER		DESCRIPTION	LOCATION	PROJECT STATUS	TOP NO.	REMARKS	KEY RESULT AREAS
		NO.	DATE						
29	1,547,841.50	22-043-A	10-May-22	Prop. 100mmØ Pipeline Extension & 4 Units Meter Stub-out	Sitio Anhawon, Bulua CDOC	0%		not started	1. Transparent, accountable, and participatory governance; 2. Poverty reduction and empowerment of the poor and vulnerable; 3. Rapid, inclusive, and sustained economic growth; 5. Integrity of the environment and climate change adaptation and mitigation
30	588,102.00	22-052-F	01-Jun-22	Prop. 75mm UPVC Pipeline Extn. w/ 3 Units 63mm MSO	Zone 6 Sta. Cruz, Lapasan, CDOC	0%		not started	
31	228,310.00	22-053-F	01-Jun-22	Prop. 75mmØ Distribution Line with 1 Unit 50mmØ MSO	Zone 1 Upper Bantiles, Bugo, CDOC	0%		not started	
32	904,728.00	22-054-A	01-Jun-22	Prop. 150mm UPVC Pipeline Realignment	Saareñas Rd., Bulua, CDOC	0%		still have to coordnate with Maint. Dept.	
33	418,653.00	22-056-A	13-Jun-22	Proposed 300mmØ Pipeline Realignment	Limketkai Entrance, Lapasan, CDOC	100%		for submission of TOP documents	
34	1,799,734.00	22-057-A	14-Jun-22	Proposed 400mmØ Steel Pipeline Realignment	Macanhan, Carmen, CDOC	100%		for submission of TOP documents	
35	267,131.00	22-058-A	10-May-22	Proposed 100mmØ Pipeline Realignment	Bulua National Highway, Bulua, CDOC	0%		not started	
36	53,059.13	22-061-A	29-Jun-22	Proposed 75mmØ Distribution Line	GV Hotel Corrales Extension, Brgy. 22, CDOC	100%	22-032	completed	
37	659,696.00	22-062-A	06-Jul-22	Prop. 200mmØ & 400mmØ Pipeline Realignment	Bulua (Beside Blu Energy Gas Station), CDOC	100%		for submission of TOP documents	
38	347,639.06	22-063-A	08-Jul-22	Prop. 75mmØ UPVC Pipeline with 2 Units 50mmØ Meter Stub-out	Dulag St., Zone 1 Bulua CDOC	100%		for submission of TOP documents	
39	967,374.00	22-064-F	12-Jul-22	Proposed Installation of 16 units 50mmØ MSO	Puntod-Macabalan, CDOC	100%		for submission of TOP documents	
40	122,301.00	22-065-A	12-Jul-22	Prop. 100mmØ Distribution Pipeline	Gen. Antonio Luna, Brgy. 27 CDOC	0%		not started	
41	398,885.00	22-066-A	12-Jul-22	Prop. 150mmØ Distribution Pipeline	Gaisano Uptown, Sibucan, Upper Balulang CDOC	0%		not started	
42	2,026,455.00	22-067-A	12-Jul-22	Proposed 100mmØ Pipeline Extension with 5 MSO	Malasag, Cugman, CDOC	100%		for submission of TOP documents	
43	7,552,658.00	22-068-A	18-Jul-22	Proposed 300mmØ Transmission Line and 150mmØ Distribution Line with 29-units MSO	Area 3, Piaping Puti, Macabalan, CDOC	0%		not started	
44	3,021,534.00	22-069-A	28-Jul-22	Prop. 400mm Steel Pipeline Realignment	Sayre Highway, Puerto CDOC	0%		not started	
45	377,152.00	22-072-A	26-Sep-22	Prop. 150mmØ Steel Pipeline Realignment	Burgos St., near Virgen Del Rosario Parish Churc, CDOC	100%		for submission of TOP documents	

COWD PROJECTS as of December 2023 *(Pipeline Extension, Water Supply System, Pipeline Realignment)*

No.	PROJECT COST (Php)	WORK ORDER		DESCRIPTION	LOCATION	PROJECT STATUS	TOP NO.	REMARKS	KEY RESULT AREAS
		NO.	DATE						
46	101,249.75	22-075-A	23-Aug-22	Prop. 75mmØ Distribution Pipeline with 1 Unit 50mmØ MSO	Zone 4 Tablon	0%		not started	1. Transparent, accountable, and participatory governance; 2. Poverty reduction and empowerment of the poor and vulnerable; 3. Rapid, inclusive, and sustained economic growth; 5. Integrity of the environment and climate change adaptation and mitigation
47	5,778,897.00	22-080-A	31-Aug-22	Prop. Water Supply System	NHA Lumbia Heights Phase 1, Pahiron, Lumbia, CDOC	86%		Currently on time suspension due to approval of variation order	
48	362,316.00	22-081-A	31-Aug-22	Prop. 75mmØ UPVC Pipeline with 3 Units 50mmØ Meter Stub-out	Zone 3 Macapagal, Canitoan CDOC	0%		waiting for Grant of easement to be notarized by the legal.	
49	289,751.00	22-083-A	04-Oct-22	Prop. 300mmØ Steel Pipeline Realignment	Gusa near Mandaue, CDOC	100%	23-003	COMPLETED	
50	655,628.00	22-088-A	04-Oct-22	Prop. 500mmØ Steel Pipeline Realignment	Villarin ST., Carmen, CDOC	100%		for submission of TOP documents	
51	38,545.00	22-093-A	10-Oct-22	Prop. 75mmØ Distribution Line with 2 Units 50mmØ Public MSO	Zone 4 Agusan CDOC	0%		not started	
52	144,329.00	22-094-A	14-Oct-22	Prop. 75mmØ Distribution Line with 1 Unit 50mmØ Public Meter Stub-out	Gumamela Extension,Carmen	0%		not started	
53	99,866.00	22-095-A	14-Oct-22	Prop.75mmØ Distribution Line with 1 Unit 50mmØ Public MSO	Zone 2 Kauswagan	0%		not started	
54	153,239.50	22-096-A	14-Oct-22	Prop. 75mmØ Distribution Line with 2 Units 50mmØ Public MSO	Fatima Lapasan CDOC	100%	23-029	COMPLETED	
55	74,302.50	22-097-A	14-Oct-22	Prop. 75mmØ Distribution Line with 1 Unit 50mmØ Public MSO	Zone 1 Kauswagan CDOC	0%		not started	
56	760,469.50	22-099-A	24-Oct-22	Prop. 100mmØ Distribution Line with 6 Units 50mmØ Meter Stub-Out	Tabok Zone 2, Lower Bulua, CDOC	0%		not started	
57	1,999,278.00	22-100-A	24-Oct-22	Prop. Temporary Realignment of 300mmØ Steel Pipeline	Iponan Bridge , CDOC	100%		for submission of TOP documents	
58	144,254.00	22-101-A	02-Nov-22	Prop. 150mmØ UPVC Pipeline Realignment	Saareñas Road, Bulua (Going Bulua Terminal)	0%		not started	
59	291,185.00	22-103-A	07-Nov-22	Prop. 300mmØ Steel Pipeline Realignment	Bulua (Infront of Divine Shepherd) CDOC	100%		for submission of TOP documents	
60	389,869.00	22-104-A	07-Nov-22	Prop. 200mmØ Transmission Line Interconnection	PW#33 Lumbia CDOC	100%		for submission of TOP documents	
61	602,569.00	22-105-A	07-Nov-22	Prop. 100mmØ Pipeline Extension with 1 Unit 50mmØ MSO	Zone 4 Upper Palalan Lumbia	0%		not started	
62	14,621.00	22-107-A	10-Nov-22	Prop. 75mmØ Distribution Pipeline	Mulmac, Macabalan CDOC	0%		not started	

COWD PROJECTS as of December 2023 *(Pipeline Extension, Water Supply System, Pipeline Realignment)*

No.	PROJECT COST (Php)	WORK ORDER		DESCRIPTION	LOCATION	PROJECT STATUS	TOP NO.	REMARKS	KEY RESULT AREAS
		NO.	DATE						
63	642,886.00	22-111-A	28-Nov-22	Prop. 100mmØ Distribution Line and 100mmØ uPVC Pipeline Extension with 6-units 50mmØ MSO	Zone 3, Pinikitan, Camaman-an, CDOC	0%		not started	1. Transparent, accountable, and participatory governance; 2. Poverty reduction and empowerment of the poor and vulnerable; 3. Rapid, inclusive, and sustained economic growth; 5. Integrity of the environment and climate change adaptation and mitigation
64	111,513.50	22-113-A	29-Nov-22	Prop. 75mmØ BI Pipe Interconnection with 1-unit 50mmØ Private MSO	Baloy, Tablo, CDOC	0%		not started	
65	364,226.00	22-114-A	29-Nov-22	Prop. 150mmØ Pipeline Extension with 2-units 50mmØ MSO	Mabini St., Biasong, Macasandig, CDOC	0%		not started	
66	588,102.00	22-115-A	29-Nov-22	Prop. 75mmØ uPVC Pipeline Extension with 3-units 63mmØ MSO	Zone 6, Sta. Cruz, Lapasan, CDOC	0%		not started	
67	576,070.82	22-117-A	05-Dec-22	Prop. 100mmØ uPVC Pipeline Rehabilitation with 12-units 63mmØ MSO	Zone 6 and Zone 8, Cugman, CDOC	0%		not started	
68	253,920.00	22-118-A	05-Dec-22	Prop. 150mmØ UPVC Pipeline Realignment	Limketkai Drive, Lapasan, CDOC	100%		for submission of TOP documents	
69	122,345.00	22-120-A	23-Dec-22	Prop. 75mmØ Dist. Line with 1-unit 50mmØ MSO	B28, L12, PN Roa Valley Subd., Calaanan, Canitoan, CDOC	0%		not started	
70	72,374.00	23-001-A	09-Jan-23	Prop. 75mmØ Distribution Pipeline with 1-unit 25mmØ Private MSO	Zone 4, Kauswagan, CDOC	0%		not started	
71	95,374.00	23-003-A	16-Jan-23	Prop. 75mmØ Distribution Pipeline with 1-unit 25mmØ Private MSO	Seaoil Philippines Baloy, Tablon, CDOC	0%		not started	
72	150,498.00	23-006-A	19-Jan-23	Prop. 75mmØ Distribution Line with 2-units 50mmØ MSO	Tangke St., Dist. 1, Canitoan, CDOC	100%		for submission of TOP documents	
73	143,950.00	23-007-A	19-Jan-23	Prop. 75mmØ Dist. Line with 1-unit 50mmØ Private MSO	Yellow Bells St., Kauswagan, CDOC	0%		not started	
74	194,840.00	23-008-A	19-Jan-23	Prop. 100mmØ Distribution Line	Iponan, CDOC	85%		For driveway restoration, backfill and water meter assembly	
75	143,201.80	23-009-A	19-Jan-23	Prop. 100mmØ Distribution Line with 1-unit Private MSO	James St., Tejero Subd., Patag, CDOC	0%		not started	
76	216,476.00	23-015-A	22-Feb-23	Prop. 150mmØ Pipeline Realignment	Mahogany Reloc Site, Canitoan	0%		not started	
77	122,106.00	23-016-A	31-Jan-23	Prop. 100mmØ Dist. Line with 1-unit Private MSO	024 Zosima Gaboa St., 6th Div., Patag, CDOC	100%		for submission of TOP documents	
78	434,243.50	23-022-A	22-Feb-23	Prop. 75mmØ uPVC Pipeline with 3-units 50mmØ MSO	MDCLA Creekside, Zone 9, Macanhan, Carmen, CDOC	0%		not started	

COWD PROJECTS as of December 2023 *(Pipeline Extension, Water Supply System, Pipeline Realignment)*

No.	PROJECT COST (Php)	WORK ORDER		DESCRIPTION	LOCATION	PROJECT STATUS	TOP NO.	REMARKS	KEY RESULT AREAS
		NO.	DATE						
79	379,503.40	23-023-A	22-Feb-23	Prop. 100mmØ Distribution Line with 3-units 50mmØ MSO	Arcadia Village, Bulua, CDOC	0%		not started	1. Transparent, accountable, and participatory governance; 2. Poverty reduction and empowerment of the poor and vulnerable; 3. Rapid, inclusive, and sustained economic growth; 5. Integrity of the environment and climate change adaptation and mitigation
80	300,158.10	23-028-A	20-Mar-23	Prop. 100mmØ uPVC Pipeline Extension with 1-unit 50mmØ MSO	Zone 6, Lower Bulua, CDOC	0%		not started	
81	357,853.50	23-029-A	20-Mar-23	Prop. 100mmØ Pipeline Extension	Eagle St., Kauswagan, CDOC	0%		not started	
82	311,680.50	23-030-A	20-Mar-23	Prop. Reloc of 150mmØ Fire Hydrant and Realignment of 150mmØ Pipeline	Limketkai Drive, Lapasan, CDOC	100%		for submission of TOP documents	
83	764,132.00	23-042-A	18-May-23	Prop. 300mmØ Steel Pipeline Realignment	CM Recto Ave., Carmen, CDOC	0%		not started	
84	167,133.00	23-043-A	02-May-23	Prop. 100mmØ Distribution Pipeline with 1-unit 50mmØ MSO	Sampaguita, Camaman-an, CDOC	100%		for submission of TOP documents	
85	616,798.00	23-049-A	05-Mar-23	Prop. 200mmØ and 100mm Ø uPVC Pipeline Realignment	Villarin ST., Carmen, CDOC	100%		for submission of TOP documents	
86	312,894.00	23-055-A	06-Jul-23	Prop. 100mmØ Distribution Pipeline	Gen. A. Luna St., CDOC	60%		waiting for excavation permit for pipe crossing and tapping point	
87	113,565.40	23-056-A	13-Jun-23	Prop. 100mmØ Distribution Line,	Corrales Ave., CDOC	0%		not started	
88	469,641.50	23-057-A	13-Jun-23	Prop. 100mmØ By Pass Dist. Line from PW#33 to the Existing 100mmØ Dist Line	Lumbia, CDOC	100%		for submission of TOP documents	
89	170,640.84	23-059-A	14-Jun-23	Prop. 75mmØ Pipeline Extension	Zone 3, Tagpuangi, Agusan, CDOC	100%		for submission of TOP documents	
90	123,696.00	23-060-A	14-Jun-23	Prop. 100mmØ Pipeline Interconnection with 1-unit 50mmØ Privae MSO	Zone 4, Agusan, CDOC	0%		not started	
91	172,447.00	23-061-A	14-Jun-23	Prop. 100mmØ uPVC Pipeline Realignment (2 Realignments)	J. Ramonal Extension, Brgy. 35, CDOC	0%		not started	
92	624,380.00	23-062-A	14-Jun-23	Prop. 200mmØ and 100mmØ uPVC Pipeline Realignment	Zone 2, Canitoan, CDOC	0%		not started	
93	644,151.00	23-063-A	19-Jun-23	Prop. 150mmØ & 75mmØ uPVC Pipeline Realignment & MSO	Consolacion, CDOC	100%		for submission of TOP documents	
94	1,350,208.00	23-064-A	19-Jun-23	Prop. 100mmØ uPVC Pipeline Realignment	San Pedro St., Kauswagan, CDOC	0%		not started	
95	572,044.50	23-069-A	10-Jul-23	Prop.100mmØ Pipeline Extension with 6-units 50mmØ MSO & 150mmØ Pipeline Interconnection	Singapore, Balulang, CDOC	0%		not started	

COWD PROJECTS as of December 2023 *(Pipeline Extension, Water Supply System, Pipeline Realignment)*

No.	PROJECT COST (Php)	WORK ORDER		DESCRIPTION	LOCATION	PROJECT STATUS	TOP NO.	REMARKS	KEY RESULT AREAS
		NO.	DATE						
96	478,171.00	23-071-A	26-Jul-23	Prop. 200mmØ Steel Pipeline Realignment	St. Michael St., NHA Kauswagan, CDOC	100%		for submission of TOP documents	1. Transparent, accountable, and participatory governance; 2. Poverty reduction and empowerment of the poor and vulnerable; 3. Rapid, inclusive, and sustained economic growth; 5. Integrity of the environment and climate change adaptation and mitigation
97	154,031.60	23-073-A	02-Aug-23	Prop. 100mmØ Distribution Line with 1-unit 25mmØ Private MSO	Macapagal Drive, Zone 3, Canitoan, CDOC	0%		not started	
98	71,267.00	23-074-A	03-Aug-23	Prop. 100mmØ Disribution Line	JR Borja Extension, CDOC	70%		on-going pipelaying	
99	252,647.00	23-075-A	07-Aug-23	Prop. 100mmØ Distribution Line with 1-unit 50mmØ Electromagnetic Flowmeter	NMMC Heart Bldg., Capitol Compound, Brgy. 27, CDOC	0%		not started	
100	3,828,527.00	23-076-A	14-Aug-23	Prop. 600mmØ and 400mmØ Steel Pipeline Realignment	Puerto, CDOC	0%		not started	
101	143,514.00	23-084-A	08-Sep-23	Prop. 100mmØ Pipeline Interconnection with 1-unit 50mmØ Public SO	Zone 10, Baloy, Tablon, CDOC	0%		not started	
102	364,237.00	23-085-A	08-Sep-23	Prop. 100mmØ Distribution Pipeline with 2-units 50mmØ MSO	Zone 7, Bayabas, CDOC	0%		not started	
103	352,922.00	23-092-A	04-Oct-23	Prop. Installation of 150mmØ BI Pipeline & 100mmØ uPVC Pipeline with 2-units MSO	Purok 2B, Zone 10, Upper Carmen, CDOC	0%		not started	
104	965,766.70	NRW-RP-2023-005-M	15-Mar-23	Prop. Area 2 & Area 3 Rehabilitation Works (Revised #3)	Zayas, Carmen, CDOC	0%		not started	
105	1,546,107.60	NRW-RP-2023-004-M	15-Mar-23	Prop. Area 1 Rehabilitation Works (Revised #3)	Zayas, Carmen, CDOC	0%		not started	
67,547,036.37									

COWD PROJECTS as of December 2023 (Electro-Mechanical Works)

No.	PROJECT COST (Php)	WORK ORDER		DESCRIPTION	LOCATION	PROJECT STATUS	TOP NO.	REMARKS	KEY RESULT AREAS
		NO.	DATE						
1	1,519,459.00	21-075-A	27-Oct-21	Prop. 2-units 63mm Pressure Monitoring Point with Data Logger Enclosure	Sitio Tipolohon, Camaman-an	100%		Completed but waiting for the delivery of pressure gauge to be installed at pressure monitoring points.	1. Transparent, accountable, and participatory governance; 2. Poverty reduction and empowerment of the poor and vulnerable; 3. Rapid, inclusive, and sustained economic growth; 5. Integrity of the environment and climate change adaptation and mitigation
2	277,093.00	22-022-A	16-Mar-22	Proposed Gate Valve Installation @ 300mm Pipeline (PW#3A)	Macasandig to Mandumol Rd., Aluba, CDOC	100%		for submission of turn-over documents	
3	120,687.00	22-023-A	16-Mar-22	Proposed Gate Valve Installation @ 150mm & 75mm Pipeline	Macasandig to Mandumol Rd., Aluba, CDOC	100%		for submission of turn-over documents	
4	457,324.00	22-024-A	16-Mar-22	Proposed Gate Valve Installation @ 300mm & 150mm Pipeline	Macasandig to Mandumol Rd., Aluba, CDOC	100%		for submission of turn-over documents	
5	343,710.00	22-025-A	16-Mar-22	Proposed Gate Valve Installation @ 300mm, 200mm and 150mm Pipeline	Macasandig to Mandumol Rd., Aluba, CDOC	100%		for submission of turn-over documents	
6	7,428,554.25	22-033-F	29-Jun-22	Proposed 500mmØ Electromagnetic Flow Meter Assembly	Puli, Carmen, CDOC	20%		on-going fabrication of fittings. COWD will coordinate with Bgry. Carmen prior to excavation activities of this project.	
7	122,611.00	23-010-D	19-Jan-23	Prop. Data Logger Installation	Soldier's Hill Subd., Bulua, CDOC	0%		not started	
8	35,170.00	23-039-D	24-Mar-23	Prop. 75mmØ Blow Off Valve Assembly Installed @ Tablon Reservoir	Tablon, CDOC	0%		not started	
9	109,849.00	23-054-A	09-Jun-23	Prop. Inst. Of Pressure Monitoring Points for the Existing 300mmØ, 500mmØ & 600mmØ	Camaman-an, CDOC	0%		not started	
10	3,100,343.51	22-070-F	16-Aug-22	Prop. Replacement of Big Mechanical Meters Installed in Gov't & comm'l Est. w/ Electromag Flow Meters	Cinderella Homes Subd., & Vamenta Estate Subd. CDOC	0%		not started	
11	51,890.50	22-074-A	23-Aug-22	Prop. Relocation of 75mmØ Blow-Off Valve Assembly	Tibasak Road, Macasandig, CDOC	100%	23-002	COMPLETED	
12	267,043.50	22-085-A	26-Sep-22	Prop. 100mmØ uPVC Pipeline Interconnecton with 1 Unit 50mmØ EMM Assembly	Sta. Cruz -1 Pimentel St., Lapasan, CDOC	100%	22-030	COMPLETED	
13	389,869.00	22-104-A	07-Nov-22	Prop. 200mmØ Transmission Line Interconnection	PW#33 Lumbia CDOC	100%		for submission of turn-over documents	
14	384,388.00	23-065-A	19-Jun-23	Prop. Installation of 2-units of Mechanical Float Valves	Youngsville Subd., Igit & Pag-Ibig Citihomes, CDOC	100%		for submission of turn-over documents	
15	231,536.00	23-091-F	04-Oct-23	Prop. Chamber, ARV, & Ibox Assy for Kareila Management Corp Electromagenetic Flow Meter	S&R Membership Shopping/Z5, Kauswagan Highway, CDOC	0%		not started	
13,320,068.76									

COWD PROJECTS as of December 2023 (Civil Works)

No.	PROJECT COST (Php)	WORK ORDER		DESCRIPTION	LOCATION	PROJECT STATUS	TOP NO.	REMARKS	KEY RESULT AREAS
		NO.	DATE						
1	87,321.00	21-082-D	15-Nov-21	Prop. Restoration of Concrete Pavement	Villa Vicente Road, Kauswagan, CDOC	100%	22-020	COMPLETED	1. Transparent, accountable, and participatory governance; 3. Rapid, inclusive, and sustained economic growth; 5. Integrity of the environment and climate change adaptation and mitigation
2	925,236.50	21-084-D	17-Oct-21	Proposed Perimeter Fence Extension	P.W.#24, Balulang, CDOC	100%	23-004	COMPLETED	
3	50,069.00	21-087-D	29-Dec-21	Proposed Construction of Additional Septic Tank	COWD Motorpool, Toyota, Kauswagan Highway, CDOC	100%		For submission of turn-over documents	
4	65,083.00	21-088-D	13-Dec-21	Proposed Concrete Flooring for Elevated Steel Tank	Phase 2, Pagatpat homeowners Asso., Pagatpat, CDOC	100%	24-004	COMPLETED	
5	304,306.00	21-089-D	29-Dec-21	Proposed New Gate Location of P.W.#9 & 30	Biasong, Macasandig, CDOC	CANCELLED	-	this project is not necessary anymore since DPWH provided COWD enough space going to our production wells 9 and 30	
6	892,659.00	21-092-D	29-Dec-21	Proposed 300mm Pipeline Encasement @ P.W.#9 & 30	Biasong, Macasandig, CDOC	100%	23-018	COMPLETED	
7	4,141,199.21	22-003-A	09-Mar-22	Revised Prop. 600mm Pressure Sustaining/Regulating Valve Assembly with Concrete Chamber	Take-Off Point, Lumbia, CDOC	10%		The contractor request for time extension due to on-going procurement of materials for the said project.	
8	336,008.00	22-018-D	08-Mar-22	Proposed Generator Set and Water Pump Shedhouse	COWD Sub-office Bldg., Tin-ao, Agusan, CDOC	65%		On-going welding of trusses and installation of purlins while waiting for the delivery of roofing materials.	
9	4,990,959.11	22-019-D	14-Mar-22	Prop. Pipe Bridge Crossing	Cugman Bridge, CDOC	100%		for submission of turn-over documents	
10	1,798,157.80	22-020-A	14-Mar-22	Proposed 150mm PRV & 100mm Mother Meter Assy with Bypass Line & Chamber for COBI Stub-Out	Buena Oro - South Diversion Road, CDOC	0%		Not started. Waiting for the approved excavation permit.	
11	476,048.00	22-032-D	11-Apr-22	Proposed Perimeter Fence (Rear) and Drainage Line	Talongan Reloc Site, Calaanan, CDOC	10%		On-going implementation and waiting for other materials to be delivered.	
12	7,428,554.25	22-033-F	29-Jun-22	Proposed 500mmØ Electromagnetic Flow Meter Assembly	Puli, Carmen, CDOC	30%		On-going Hauling of pipe, Fabrication of fittings and welding works	

COWD PROJECTS as of December 2023 (Civil Works)

No.	PROJECT COST (Php)	WORK ORDER		DESCRIPTION	LOCATION	PROJECT STATUS	TOP NO.	REMARKS	KEY RESULT AREAS
		NO.	DATE						
13	96,599.00	22-037-D	28-Apr-22	Proposed Clinic Cabinet	COWD Admin Bldg., Corrales Ave., CDOC	40%		On-going fabrication of cabinet and waiting for other materials to be delivered.	1. Transparent, accountable, and participatory governance; 3. Rapid, inclusive, and sustained economic growth; 5. Integrity of the environment and climate change adaptation and mitigation
14	68,075.00	22-038-D	28-Apr-22	Prop. Engineering Secretary Fixed Cabinet	3rd Floor Admin Bldg., Corrales Ave., CDOC	70%		for the installation of fab. cabinet and glass	
15	81,401.00	22-050-D	01-Jun-22	Prop. Restoration of Concrete Pavement	Gaabucayan-Corrales Extension, CDOC	100%		for submission of turn-over documents	
16	58,474.50	22-051-A	01-Jun-22	Prop. Restoration of Concrete Pavement	Julio Pacana ST., (Infront of HE & Sons), CDOC	100%		for submission of turn-over documents	
17	1,738,366.50	22-059-A	14-Jun-22	Prop. 100mmØ PSRV with Concrete Chamber	Zayas , CDOC	100%		for submission of turn-over documents	
18	746,534.21	22-087-D	27-Sep-22	Prop. Drainage Line System	PW#24, Balulang, CDOC	100%	23-031	COMPLETED	
19	149,814.00	22-089-D	04-Oct-22	Prop. Barbe Wire Fence	PW#35 Pahiron, Lumbia, CDOC	0%		waiting for the delivery of materials	
20	2,256,699.75	22-092-D	14-Oct-22	Prop. Concrete Sump Extension & Rehabilitation of Existing Perimeter Fence	Malasag Spring Source, Cugman, CDOC	80%		On-going implementation of of painting, plumbing and electrical works	
21	86,237.00	22-116-D	05-Dec-22	Prop. Restoration of Concrete Pavement	Saareñas Road, Bulua, CDOC	0%		verify if cancelled	
22	473,652.00	22-119-D	05-Dec-22	Prop. Footbridge	Carmen Reservoir, Carmen, CDOC	50%		waiting for the delivery of wide flange and other materials for welding works	
23	589,446.00	23-004-D	17-Jan-23	Prop. Enclosure of Elevated Electrical Motor Control	New Booster Pumping Sta., Pilot de Lara St., Macasandig, CDOC	97%		for painting works	
24	993,730.00	23-018-D	22-Mar-23	Prop. Additional Work for Foundation and Civil Works	PW#34, Talongan Reloc Site, Calaan, Canitoan, CDOC	0%		not yet started. waiting for the delivery of materials.	
25	377,085.00	23-024-D	08-Mar-23	Prop. Office Space of Commercial Dept. (Customer Billing Division)	Ground Floor, COWD Admin Bldg., Corrales Ave., CDOC	0%		not yet started. waiting for the delivery of materials.	
26		23-025-D	08-Mar-23	Prop. 300mmØ RCP Drainage Line Outfall	PW# 33, Lumbia, CDOC	100%		For QCC inspection and submission of TOP documents	
27	70,667.00	23-027-D	07-Jun-23	Prop. 200mmØ Pipeline Concrete Encasement	Abellanosa St. (fronting UCCP Church	100%		for submission of turn-over documents	

COWD PROJECTS as of December 2023 (Civil Works)

No.	PROJECT COST (Php)	WORK ORDER		DESCRIPTION	LOCATION	PROJECT STATUS	TOP NO.	REMARKS	KEY RESULT AREAS
		NO.	DATE						
28	1,208,672.50	23-034-D	21-Mar-23	Prop. Genset Shedhouse Remodification	PW#4, Macasandig, CDOC	0%		notice of award was already received by the contractor. Pre-construction meeting was conducted at the site.	1. Transparent, accountable, and participatory governance; 3. Rapid, inclusive, and sustained economic growth; 5. Integrity of the environment and climate change adaptation and mitigation
29	692,059.00	23-036-D	22-Mar-23	Prop. Filling Station	PW#10A, Calaanan, CDOC	0%		not yet started. waiting for the delivery of materials.	
30	652,002.00	23-037-D	22-Mar-23	Prop. Filling Station	Balulang Booster Station, Balulang, CDOC	0%		not yet started. waiting for the delivery of materials.	
31	583,821.00	23-038-D	22-Mar-23	Prop. 100mmØ Filling Station	Bugo Booster Station, Bugo, CDOC	60%		on-going implementation	
32	271,569.00	23-047-D	03-May-23	Proposed Wall Screen Barrier	COWD Property Warehouse, Kauswagan, CDOC	10%		on-going implementation	
33	39,422.00	23-066-D	19-Jun-23	Prop. Restoration of Concrete Pavement	CM Recto Abellanos St., CDOC	0%		not yet started. for scheduling of implementation.	
34	2,019,373.84	23-067-A	04-Jul-23	Prop. 200mmØ Filling Line to Mandumol Reservoir	Aluba, CDOC	10%		on-going implementation	
35		23-068-D	19-Jun-23	Prop. Perimeter Fence @ Reservoir	Youngsville Subd., Igpit, Opol, Misamis Oriental	0%		not yet started. for scheduling of implementation.	
36	48,739.00	23-077-D	15-Aug-23	Prop. Relocation of 150mmØ Valve Box Cover	Bloomfields Subd., Lumbia, CDO	0%		not yet started. waiting for the availability of materials.	
37	149,857.00	23-088-D	15-Aug-23	Prop. Gravel Bedding of Access Road to PW#33	Palalan, Lumbia, CDOc	0%		not yet started. for procurement of materials.	
38	209,312.00	NRW-RP-2023-001-M	08-Mar-23	Prop. Extension of DMA Chamber Wall and Lifting of I-Box and Air Release Valves of Limketkai DMA	Limketkai, Lapasan, CDOC	100%		for submission of turn-over documents	
35,157,209.17									